

Left and right Victron inverter preflight

1 Inspect both branches

48 V cables and protection
Ground/bond and enclosure
Ventilation and dry location
NEMA plugs and ballasts
No heat or damage

2 Power with lamps Off

INVERTER ON

UVC Disarmed
Groups A and B Off

3 Check indications

Left inverter: normal LED
Right inverter: normal LED
No overload/low battery
120 VAC only if qualified
Ballasts remain uncommanded

4 Test groups remotely

Secure empty UV-C area
Group A → left pair
Group B → right pair
Both Off → four lamps Off
Log voltage, load and faults